

## MEASURE B BOND PROGRAM SUMMARY UPDATE

THURSDAY, APRIL 11, 2019

Project	Scope	Schedule	Status
<b>PROJECTS UNDER CONSTRUCTION WINTER 2019:</b>			
<b>Athletic Turf Fields (Phase II)</b>	Baseball Field	Completion: May 2019	<ul style="list-style-type: none"> <li>• <i>Site Work: Finalizing Punch List, Paving &amp; Landscaping</i></li> </ul>
<b>Pomo Cluster Phase II</b>	Interior Renovations	Completion: June 2019	<ul style="list-style-type: none"> <li>• <i>Sheetrock installation, painting, furniture ordered</i></li> </ul>
<b>Miwok Center</b>	New Construction	Completion: Fall 2020	<ul style="list-style-type: none"> <li>• <i>Removal of existing foundations, ongoing grading activities</i></li> </ul>
<b>Jonas Center</b>	New Construction	Completion: Fall 2020	<ul style="list-style-type: none"> <li>• <i>Ongoing grading activities</i></li> </ul>
<b>Admin Center Roof Replacement</b>	Roof Replacement	Completion: May 2019	<ul style="list-style-type: none"> <li>• <i>Roofing construction in progress</i></li> </ul>
<b>Building 27 Painting</b>	Exterior Painting	Completion: April 2019	<ul style="list-style-type: none"> <li>• <i>Finalizing project, touching up paint</i></li> </ul>
<b>PROJECTS BIDDING SPRING &amp; SUMMER OF 2019:</b>			
<b>Maintenance &amp; Operations</b>	New Construction of M&O Building & Widening Fire Lane at PE Complex	Bidding: Received Bids	<ul style="list-style-type: none"> <li>• <i>Awarding contract to low bidder on 4/16</i></li> </ul>
<b>Admin Cluster 9 &amp; 12 - Windows</b>	Window Replacement	Bidding: Received Bid	<ul style="list-style-type: none"> <li>• <i>Awarding contract to low bidder on 4/16</i></li> </ul>
<b>PROJECTS IN DESIGN WINTER 2019:</b>			
<b>Performing Arts</b>	AV System Upgrades	Construction: Summer 2019	<ul style="list-style-type: none"> <li>• <i>Project currently in the Design Phase</i></li> </ul>
<b>Fusselman Hall</b>	Structural and Waterproofing Improvements	Construction: Fall 2019	<ul style="list-style-type: none"> <li>• <i>Project currently in the Design Phase</i></li> </ul>
<b>Learning Resource Center</b>	New Construction / Replacement Building for LRC	<u>Proposals Due:</u> April 12, 2019	<ul style="list-style-type: none"> <li>• <i>Receiving RFPs on 4/12/19</i></li> </ul>





**Athletic Turf Fields**



**Miwok Building**



**Pomo Phase II – Interior**