

MEASURE B

PROGRAM UPDATE

COLLEGE COUNCIL MEETING: JUNE 11, 2020





DESIGN PROGRESS

K15-35712 Learning Resources Center: New Learning Resources Center Building



Project Summary:

Demolition of existing and construction of new Learning Resources Center building

Status:

- Design contract placed on a temporary hold
- Exterior abatement & building demolition expected to start June 17, 2020 and be completed by mid-September



MEASURE B BOND PROGRAM



I50-35613 Admin Cluster: Building 12 Renovations



Project Summary:

Renovation of Building 12 will create a café and student spaces

Status:

- Occupants have vacated Building 12
- Abatement work for Building 12 is complete
- Interior demolition is complete
- Interior design in review



CONSTRUCTION PROGRESS

126-35610 Jonas Center and Building 18: New Construction & Renovation



Contractor-Architect: Alten/LCA

Project Summary:

Event facility to seat 300 people, including a catering kitchen, a prep kitchen, stage and meeting rooms

Status:

- Pavers, site benches, and punch list in July
- Commissioning and final completion in August

I51-35620 New Miwok Center



Contractor-Architect: Blach/ELS

Project Summary:

Multi-purpose aquatic fitness facility, dance studio, classroom, locker rooms and offices

Status:

- Structural steel, columns and beams, main roof ongoing through June, July and August
- Underground plumbing, concrete footing formwork, concrete surge pits, retaining walls, slab on grade ongoing through June, July and August

K07-35721 Maintenance & Operations Building and District Warehouse

Architect: Brick

Project Summary:

District Warehouse and Facilities Administration Building

Status:

- Interior punch list corrective work to be completed by late June
- Adjacent site work and fire lane to be completed by the end of July



MEASURE B BOND PROGRAM

K14-35711 Fusselman Hall: Structural & Waterproofing Improvements



Engineer Consultant: Degenkolb

Project Summary:

Structural and Waterproofing improvements

Status:

- Interior punch list corrective work to be completed late–June
- Exterior landscaping and punch list in July 2020

K15-35712 Learning Resources Center: Temporary Campus Bookstore



Project Summary:

Renovation of the existing M&O building for use as the temporary campus bookstore during demolition of the LRC

Status:

- Store has been relocated to new space and minor punch list items have been completed.

