

## MEASURE B BOND PROGRAM SUMMARY UPDATE

**THURSDAY, SEPTEMBER 6, 2018**

Project	Scope	Schedule	Status
<b>PROJECTS UNDER CONSTRUCTION SUMMER 2018:</b>			
<b>Athletic Turf Fields (Phase II)</b>	Fields and Restrooms	Completion: Spring 2019	<ul style="list-style-type: none"> <li>• <i>Site Work: compaction &amp; dugouts excavation</i></li> </ul>
<b>Organic Farm</b>	Classrooms and Site Improvements	Completion: Fall 2018	<ul style="list-style-type: none"> <li>• <i>Classrooms in Building 2 are completed and being used</i></li> <li>• <i>Finalizing Demonstration Kitchen – appliances installed</i></li> <li>• <i>First Cooking Class scheduled for September 8<sup>th</sup></i></li> </ul>
<b>Pomo Cluster Phase II</b>	Interior Renovations	Completion: Summer 2019	<ul style="list-style-type: none"> <li>• <i>Contractor has mobilized and project is under construction</i></li> </ul>
<b>Miwok Center - Demo</b>	New Construction	Demolition: September 2018	<ul style="list-style-type: none"> <li>• <i>2 of 4 Buildings nearly complete</i></li> </ul>
<b>• PROJECTS BIDDING FALL &amp; WINTER OF 2018:</b>			
<b>Performing Arts</b>	AV System & Ticket Office Improvements	Design Start: Winter 2018	<ul style="list-style-type: none"> <li>• <i>Working with Architect on finalizing scope and pricing</i></li> </ul>
<b>Site Improvements</b>	Widening Fire Lane at PE Complex	TBD	<ul style="list-style-type: none"> <li>• <i>Received Bid was high , will re-bid or add as CO to Athletic Fields project</i></li> </ul>
<b>Pomo Cluster Phase I</b>	Exterior Painting at Buildings 1 and 2	Completed	<ul style="list-style-type: none"> <li>• <i>Completed</i></li> </ul>
<b>Administration Cluster</b>	Roofing at Buildings 8, 9, 10 and 12	Roofing Start: Spring 2019	<ul style="list-style-type: none"> <li>• <i>Drawings and Bid Package nearly complete</i></li> </ul>
<b>• PROJECTS IN DESIGN:</b>			
<b>Maintenance &amp; Operations</b>	New Construction	Bidding: Fall 2018	<ul style="list-style-type: none"> <li>• <i>50% CDs issues on September 4<sup>th</sup></i></li> </ul>
<b>Jonas Center &amp; Building 18</b>	Repurposing and New Construction	Construction: Spring 2019	<ul style="list-style-type: none"> <li>• <i>50% CDs to be reviewed on September 10<sup>th</sup></i></li> </ul>
<b>Fusselman Hall</b>	Structural and Waterproofing Improvements	Design Build RFP: Fall 2018	<ul style="list-style-type: none"> <li>• <i>Pending review documents for Structural &amp; Waterproofing Design Build RFP</i></li> </ul>
<b>Miwok Center</b>	New Construction	Construction: Fall 2018	<ul style="list-style-type: none"> <li>• <i>Increment 1 &amp; 2 submitted to DSA beginning of September</i></li> </ul>
<b>Student Services</b>	Reconstruction or New Construction	RFP: Spring 2019	<ul style="list-style-type: none"> <li>• <i>Finalizing program &amp; development of staging plans</i></li> </ul>
<b>Learning Resource Center</b>	New Construction	RFP: Spring 2019	<ul style="list-style-type: none"> <li>• <i>Finalizing program &amp; development of staging plans</i></li> </ul>



**Organic Farm: Demonstration Kitchen**



**Pomo Cluster Phase I - Completion**



**Miwok Center: Demolition of Buildings Currently Underway**