

**MEASURE B BOND PROGRAM SUMMARY UPDATE**

**THURSDAY, OCTOBER 10, 2019**

Project	Scope	Schedule	Status
<b>PROJECTS UNDER CONSTRUCTION FALL 2019:</b>			
<b>Miwok Center</b>	New Construction	Completion: Spring 2021 (Dive Tower Completion)	• <i>Sitework, foundation footings poured and preparing slab for future pour</i>
<b>Jonas Center</b>	New Construction	Completion: Fall 2020	• <i>Sitework, foundation completed and steel being erected</i>
<b>Maintenance &amp; Operations</b>	New Construction	Completion: Spring 2020	• <i>Steel framing underway</i>
<b>Pomo Cluster Phase II</b>	Interior Renovations	Closeout	• <i>Punchlist</i>
<b>941 Sir Francis Drake</b>	Tenant Improvements	Completion: Fall 2019 - Spring 2020	• <i>Interior work: Carpentry, Electrical &amp; Mechanical</i>
<b>PROJECTS BIDDING FALL 2019:</b>			
<b>KTD Trailers – Site Work</b>	KTD Trailers Relocation & Related Sitework	Completion: December 2019	• <i>Sitework started</i>
<b>Fusselman Hall</b>	Structural and Waterproofing Improvements	Construction: March 2020	• <i>DSA Approval &amp; Bidding Pending</i>
<b>PROJECTS IN DESIGN FALL 2019:</b>			
<b>Building 9</b>	Tenant Improvements	Construction: Spring 2021	• <i>Project currently in the Design Phase</i>
<b>Building 12</b>	Tenant Improvements	Construction: Spring 2021	• <i>Abatement in Progress, Design Review set received</i>
<b>Learning Resource Center</b>	New Construction / Replacement Building for LRC	A&E Firm Selected – Schedule TBD	• <i>Contract currently being drafted by legal counsel</i>



**Building 12 – Student Center**



**M&O Building**



**Miwok Building**