

## MEASURE B BOND PROGRAM SUMMARY UPDATE

THURSDAY, NOVEMBER 8, 2018

Project	Scope	Schedule	Status
<b>PROJECTS UNDER CONSTRUCTION FALL 2018:</b>			
<b>Athletic Turf Fields (Phase II)</b>	Fields and Restrooms	Completion: Spring 2019	<ul style="list-style-type: none"> <li>• <i>Site Work: Fencing, Utilities , bleacher foundations &amp; installation</i></li> </ul>
<b>Organic Farm</b>	Classrooms and Site Improvements	Completion: Fall 2018	<ul style="list-style-type: none"> <li>• <i>Finalizing Phase II -</i></li> </ul>
<b>Pomo Cluster Phase II</b>	Interior Renovations	Completion: Summer 2019	<ul style="list-style-type: none"> <li>• <i>Interior demolition, abatement complete &amp; interior framing ongoing</i></li> </ul>
<b>Miwok Center - Demo</b>	New Construction	Demolition: September 2018	<ul style="list-style-type: none"> <li>• <i>Demolition complete, pending construction start</i></li> </ul>
<b>• PROJECTS BIDDING FALL &amp; WINTER OF 2018:</b>			
<b>Performing Arts</b>	AV System	Design Start: Fall 2018	<ul style="list-style-type: none"> <li>• <i>Working with Design team on design</i></li> </ul>
<b>Site Improvements</b>	Widening Fire Lane at PE Complex	Rebidding	<ul style="list-style-type: none"> <li>• <i>Rebid &amp; Expecting Bid next week</i></li> </ul>
<b>Administration Cluster</b>	Roofing at Buildings 8, 9, 10 and 12	Roofing Start: Spring 2019	<ul style="list-style-type: none"> <li>• <i>Received bids, Contract approval scheduled for 11/13</i></li> </ul>
<b>• PROJECTS IN DESIGN:</b>			
<b>Maintenance &amp; Operations</b>	New Construction	Bidding: Fall 2018	<ul style="list-style-type: none"> <li>• <i>In Final design stage</i></li> </ul>
<b>Jonas Center &amp; Building 18</b>	Repurposing and New Construction	Construction: Spring 2019	<ul style="list-style-type: none"> <li>• <i>DSA Review &amp; Rotary Design Changes</i></li> </ul>
<b>Fusselman Hall</b>	Structural and Waterproofing Improvements	Design-Bid-Build Construction Fall 2019	<ul style="list-style-type: none"> <li>• <i>BOT Design Contract Approval on 11/13</i></li> </ul>
<b>Miwok Center</b>	New Construction	Construction: Fall 2018	<ul style="list-style-type: none"> <li>• <i>Construction Start Scheduled for November 20<sup>th</sup></i></li> </ul>
<b>Student Services</b>	Reconstruction or New Construction	RFP: Spring 2019	<ul style="list-style-type: none"> <li>• <i>Received Final Planning Report &amp; Presenting to BOT on 11/13</i></li> </ul>
<b>Learning Resource Center</b>	New Construction	RFP: Spring 2019	<ul style="list-style-type: none"> <li>• <i>Received Final Planning Report &amp; Presenting to BOT on 11/13</i></li> </ul>



**Athletic Turf Fields (Phase II) Construction**



**Organic Farm: Phase II Completion**



**Pomo Cluster Phase II - Construction**



**Miwok Center: Building Demolished & Construction Start on 11/20**