

MEASURE B BOND PROGRAM SUMMARY UPDATE

THURSDAY, FEBRUARY 13, 2020

Project	Scope	Schedule	Status
PROJECTS UNDER CONSTRUCTION SPRING 2020:			
<u>KENTFIELD CAMPUS</u>			
Maintenance & Operations (New)	New Construction	<u>Completion:</u> Warehouse: Mar 2020 Admin: April 2020	• <i>Interior completion, utility connections ongoing</i>
Fusselman Hall	Structural & Waterproofing Improvements	<u>Completion:</u> Interior: March 2020 Exterior: April 2020	• <i>Interior completion and exterior waterproofing</i>
941 Sir Francis Drake	Tenant Improvements	<u>Completion:</u> March 2020	• <i>Interior completion</i>
M&O Building (Old) – Bookstore Relocation	Tenant Improvements	<u>Completion:</u> April 2020	• <i>Exterior ADA Improvements, Interior Abatement & Demo</i>
<u>INDIAN VALLEY CAMPUS</u>			
Miwok Center	New Construction	<u>Completion:</u> Summer 2021	• <i>Erecting CMU walls & Site Work</i>
Jonas Center	New Construction	<u>Completion:</u> August 2020	• <i>Framing & Site Work</i>
PROJECTS IN DESIGN SPRING 2020:			
Building 9	Tenant Improvements	<u>Construction:</u> Fall 2020	• <i>Project currently in the Design Phase</i>
Building 12	Tenant Improvements	<u>Construction:</u> Fall 2020	• <i>Abatement in Progress, Design Review set received</i>
Learning Resource Center	New Construction / Replacement Building for LRC	A&E Firm Started Planning Process	• <i>Ongoing Meetings with Faculty/Staff/Students & Community</i>



Fusselman Hall



Miwok Building