

**MEASURE B BOND PROGRAM SUMMARY UPDATE**

**THURSDAY, SEPTEMBER 12, 2019**

Project	Scope	Schedule	Status
<b>PROJECTS UNDER CONSTRUCTION FALL 2019:</b>			
<b>Miwok Center</b>	New Construction	Completion: Fall 2020	<ul style="list-style-type: none"> <li>• <i>Sitework, foundation footings poured and preparing slab for future pour</i></li> </ul>
<b>Jonas Center</b>	New Construction	Completion: Fall 2020	<ul style="list-style-type: none"> <li>• <i>Sitework, foundation underway and framing columns for concrete pour</i></li> </ul>
<b>Maintenance &amp; Operations</b>	New Construction	Completion: Spring 2020	<ul style="list-style-type: none"> <li>• <i>Sitework &amp; foundation work ongoing</i></li> </ul>
<b>Pomo Cluster Phase II</b>	Interior Renovations	Closeout	<ul style="list-style-type: none"> <li>• <i>Punchlist</i></li> </ul>
<b>941 Sir Francis Drake</b>	Tenant Improvements	Completion: Fall 2020	<ul style="list-style-type: none"> <li>• <i>Interior work: Carpentry, Electrical &amp; Mechanical</i></li> </ul>
<b>PROJECTS BIDDING FALL 2019:</b>			
<b>KTD Trailers – Site Work</b>	KTD Trailers Relocation & Related Sitework	Bids Received	<ul style="list-style-type: none"> <li>• <i>Bids being evaluated</i></li> </ul>
<b>Fusselman Hall</b>	Structural and Waterproofing Improvements	Construction: February 2020	<ul style="list-style-type: none"> <li>• <i>DSA Approval &amp; Bidding Pending</i></li> </ul>
<b>PROJECTS IN DESIGN FALL 2019:</b>			
<b>Building 9</b>	Tenant Improvements	Construction: Spring 2021	<ul style="list-style-type: none"> <li>• <i>Project currently in the Design Phase</i></li> </ul>
<b>Building 12</b>	Tenant Improvements	Construction: Spring 2021	<ul style="list-style-type: none"> <li>• <i>Abatement in Progress, Design Review set received</i></li> </ul>
<b>Learning Resource Center</b>	New Construction / Replacement Building for LRC	A&E Firm Selected – Schedule TBD	<ul style="list-style-type: none"> <li>• <i>Contract currently being drafted by legal counsel</i></li> </ul>



**Jonas Center**



**Miwok Building**



**M&O Building**